

**RGVY-JSEB as on 08-08-08**

**ANNEXURE - I**

District	Cost Sanc. by REC	Cost of Award	No. of Block	Total Tgt UE & DE Vill.	Achieved UE villages	Achieved DE villages	Total (UE+DE) Villages achieved	WIP	EV-UT Tgt	EV-UT ach.	No. of BPL H/H	BPL Conn. released	No. of P/S/S	No. of P/S/S achieved	Financial status		
															Total Amt. Recd.	Total Expnd.	% expenditure
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
<b>Singh (East)</b>	10 7.9	13 9.2	9	83 7	<b>23</b> <b>5</b>	<b>9</b> <b>0</b>	<b>32</b> <b>5</b>	40 6	<b>66</b> <b>0</b>	<b>1</b> <b>8</b> <b>8</b>	707 73	894 7	1	0	87. 5	<b>82.</b> <b>4</b>	<b>94</b> <b>%</b>
<b>Singh (W) P-1</b>	19 9.0	14 0.5	8	55 6	<b>35</b>	<b>4</b> <b>0</b>	<b>75</b>	19 9	<b>10</b> <b>5</b>	<b>9</b>	667 96	255 3	5	0	56. 1	<b>54.</b> <b>6</b>	<b>97</b> <b>%</b>
<b>Singh (W) P-2</b>		13 0.5	7	56 2	<b>63</b>	<b>5</b> <b>2</b>	<b>11</b> <b>5</b>	25 3	<b>11</b> <b>0</b>	<b>1</b> <b>7</b>	566 85	185 1	5	1	52. 2	<b>52.</b> <b>1</b>	<b>10</b> <b>0%</b>
<b>Sarai kela</b>	88. 9	12 1.9	8	48 8	<b>48</b>	<b>6</b>	<b>54</b>	35 0	<b>43</b> <b>5</b>	<b>5</b> <b>9</b>	862 50	217 0	3	0	45. 6	<b>42.</b> <b>6</b>	<b>93</b> <b>%</b>
<b>Lateher</b>	94. 0	12 9.8	7	60 2	<b>22</b> <b>8</b>	<b>2</b> <b>1</b>	<b>24</b> <b>9</b>	23 0	<b>69</b>	<b>4</b> <b>4</b>	782 67	350 0	5	0	74. 0	<b>70.</b> <b>9</b>	<b>96</b> <b>%</b>
<b>Garhwa</b>	10 6.9	15 2.5	1 4	53 6	<b>39</b> <b>3</b>	<b>3</b>	<b>39</b> <b>6</b>	14 6	<b>25</b> <b>2</b>	<b>1</b> <b>2</b> <b>4</b>	110 607	430	1 0	0	81. 3	<b>86.</b> <b>2</b>	<b>10</b> <b>6%</b>
<b>Palamau</b>	14 3.9	18 5.3	1 2	11 43	<b>42</b> <b>5</b>	<b>1</b> <b>3</b> <b>4</b>	<b>55</b> <b>9</b>	18 2	<b>42</b> <b>5</b>	<b>1</b> <b>3</b> <b>8</b>	115 068	720 0	4	0	11 3.9	<b>11</b> <b>5.3</b>	<b>10</b> <b>1%</b>
<b>Total</b>	<b>74</b> <b>0.5</b>	<b>99</b> <b>9.8</b>	<b>6</b> <b>5</b>	<b>47</b> <b>24</b>	<b>14</b> <b>27</b>	<b>3</b> <b>4</b> <b>6</b>	<b>17</b> <b>73</b>	17 66	<b>20</b> <b>56</b>	<b>5</b> <b>7</b> <b>9</b>	584 446	266 51	3 3	1	51 0.6	<b>504</b> <b>.0</b>	<b>99</b> <b>%</b>

References

UE - Unelectrified  
DE - De-electrified

WIP - Work in Progress  
EVUT - Electrified Village Un - Electrified Tola

H/H - Households  
P/S/S - Power Sub-station